Hepburn Shire Council Statement of Capital Works as at 31 December 2021																		
Project Project Name Number	Original Budget	Budget	Forecast Budget	YTD Forecast Budget	YTD Actual	% of Annual Budget Spent	% of YTD Budget Spent	ments C	Actual + ommit.	% Spent YTD Incl Comm	Original Budget	Budget	Forecast Budget	YTD Actual	Project Status (select from drop down list)	Expected Completion Date	Project Tracking Green = 1 Orange = 2 Red = 3	Progress Comments
CEO SERVICES		2	2021/22 Expenditu	ire				2021/2	2 Expenditur	e		2021/22	Income					
001080 Website Upgrade	75,000		75,000	37,500		0%	0%			0%					In Progress and On Track	30/06/2021	•	A website developer (OpenCities) has been selected. OpenCities is an Municipal Association of Victoria preferred supplier and has developed websites for councils large and small through Victoria (and beyond). A scope document has been developed and a project control group nominated. A sunch meeting will be scheduled shortly, community engagement via a survey is currently open.
Total CEO	75,000		75,000	37,500		0%	0%			0%				· ·				
TOTAL CEO SERVICES	75,000		75,000	37,500		0%	0%	-	•	0%		•		-				
COMMUNITY AND DEVELOPMENT																		
000504 Public Art Appropriation	-	33,403	33,403	15,417	-	0%	0%	20,500	20,500	61%	-				In Progress and On Track	31/01/2022	•	Art commission at Gkeniyon is complete, awaiting dryer weather to install concrete slab with works expected to be completed in early 2022. Place of art commission for The Rex is currently being assessed.
000964 Hepburn Kindergarten Extension		202,778	202,778	93,590		0%	0%	35,050	35,050	17%	-	162,128	162,128		In Progress and On Track	30/11/2022	٠	Successful with new grant to completed revised scope. Further detailed design work to be completer in early 2022 and then release a request for tender for a building contractor in April 2022.
001047 Bullarto Interpretive Sign		15,000	15,000	6,923		0%	0%			0%					In Progress and Delayed	TBC	٠	One quote has been received in January and is being reviewed by builder due to increased material costs. Unable to obtain a second quote due to shortage of builders. Procurement exemption will be sought. Alming to have project by February 2022.
Total Community Life		251,181	251,181	115,930		0%	0%	55,550	55,550	22%		162,128	162,128	<u> </u>				
Buildings																		Original scope completed, minor additional scope complete by 15-12-2021.
000970 Hepburn Recreation Pavilion		215,847	215,847	99,622	207,575	96%	208%		207,575	96%					Completed	15/12/2021	•	Construction underway, practical completion slated for August 2022.
001112 Trentham Recreation Reserve Pavilion	748,623	•	748,623	374,312	115,020	15%	31%	1,779,280	1,894,300	253%	1,856,089	•	1,856,089	-	In Progress and On Track	31/08/2022	•	
Building Improvements																		Funds available for use this financial year or for reinvestment in to Sustainable Hepburn pending
000553 Sustainability Strategy - Towards Zero - Council Assets		190,475	190,475	87,912	17,678	9%	20%	2,045	19,724	10%				•	In Progress and On Track	30/06/2022	•	further Executive Team discussion. Construction Tender awarded October 21. Contractors finalising required landowner consent and
000741 Calambeen Park Aquatics Project		245,704	245,704	113,402	8,506	3%	8%	329,026	337,531	137%		16,560	16,560	•	In Progress and Delayed	30/03/2022	•	building permits. It is anticipated that construction will commence in mid January 2022 and be completed by end of March 2022.
Off Street Car parks																		Works are on track and 80% complete. Some defects to be rectified in early January 2022.
000769 Doug Lindsay Carpark and Traffic Management	167,000	•	167,000	83,500	95,434	57%	114%	112,511	207,945	125%					In Progress and On Track	28/02/2022	•	
Footpaths and Cycleways																		This Project is due to recommence as of February 2022. It is anticipated that project will be
000838 Clunes Walkability Project Planning		1,838	1,838	848		0%	0%			0%				•	In Progress and Delayed	30/11/2022	•	completed by November 2022. This Project has been proposed to be deferred to 22/23 in mid-year budget review. Project
001083 Clunes Walkability Project Implementation	30,000		30,000	15,000		0%	0%			0%					Not Yet Due to Start	30/11/2023	•	Implementation works to follow this anticipated adoption of the Clunes Walkability Plan by November 2022.
Parks, Open Space and Streetscapes																		Project planning and delivery to commence in February 2022. It is anticipated that project will be
000898 Playspace Strategy Implementation		85,300	85,300	39,369	2,481	3%	6%	910	3,391	4%					In Progress and Delayed	30/06/2022	•	completed by 30 June 2022. Scoping of additional investigation piece on the provision of the sport and recreation provision in
000908 Clunes Community Park Masterplan		633	633	292	•	0%	0%	•	•	0%		•	•	•	In Progress and Delayed	30/06/2022	•	Clunes January 2022. Scope variation to be undertaken in February/March 2022. It is anticipated that project will be completed by 30 June 2022. Desion and equipment order finalised with install date for Trentham Recreation Reserve anticipated
001027 Outdoor Fitness Equipment Clunes Creek Walk & Wombat Trail		105,569	105,569	48,724	57,184	54%	117%	57,184	114,367	108%					In Progress and On Track	1/04/2022	•	to commence in early to mid February 2022 and Clunes anticipated for March 2022. Works will be completed within Local Roads and Community Infrastructure funding requirements.
Recreational, Leisure and Community Facilities																		
000414 Hard Court Renewals	144,000	43,108	187,108	93,554	6,838	4%	7%	3,524	10,362	6%					In Progress and On Track	1/06/2022	٠	Request for tender has been awarded to ideal for the reconstruction of Higburn Netball courts. Contractor moved on site in December 2021. Exervation commends 11th January 2022 and will be completed by March 2022, prior to the Netball Season. Trentham Termins Court audit and Impection report has been completed with recommendations forwarded to Courds. Dhomand Termis Court december 2022, and and the season of the construction of the season of the december 2022 of the season of the season of the season of the season of the season of the season of the season of the december 2022 of the season of the december 2022 of the de
000896 Reserve Entry Enhancement Program		26,490	26,490	12,226	625	2%	5%		625	2%					In Progress and On Track	1/06/2022	•	Designs are finalised and works to commence once the carpark and circuit pathways works have been completed.
000897 Newlyn Cricket Nets		1,260	1,260	582	3,797	301%	653%		3,797	301%					In Progress and On Track	1/05/2022		Design completed, contract awarded with works to commence in March 2022 and with works to be completed within the Local Roads and Community Infrastructure funding requirements.
000899 Hepburn Cricket Nets		20,011	20,011	9,236	2,665	13%	29%	4,854	7,519	38%		10,000	10,000		Completed	1/07/2021	•	Completed.
000904 Outdoor Fitness Spaces		37,010	37,010	17,082		0%	0%	686	686	2%					In Progress and On Track	1/04/2022	•	Design and equipment order finalised with install date for Trentham Recreation Reserve anticipated to commence in early to mid February 2022 and Clunes anticipated for March 2022. Works will be completed within Local Roads and Community Infrastructure funding requirements.
000906 Magic Pudding Playground Development	20,000		20,000	10,000		0%	0%			0%					Not Yet Started and Delayed	4/11/2022	٠	Project planning and scope in February 2022. Project delivery and community and stakeholder engagement March - August 2022. It is anticipated that project will be completed by 4 November Works are on track and 80% complete. Some defects to be rectified in early January 2022.
000910 Doug Lindsay - water harvest design		19,847	19,847	9,160	13,101	66%	143%	7,755	20,856	105%	-				In Progress and On Track	1/03/2022	٠	
000913 Clunes Recreation Reserve Masterplan		6,391	6,391	2,950		0%	0%	3,664	3,664	57%	-				In Progress and Delayed	30/06/2022	٠	Scoping of additional investigation piece on the provision of the sport and recreation provision in Clures January 2022. Scope valation to be undertaken in February/March 2022. It is anticipated that project will be completed by 30 June 2022.
000923 Netball Court Hepburn		43,100	43,100	19,892	6,556	15%	33%		6,556	15%					In Progress and On Track	1/03/2022	•	Request for tender has been awarded to IDwala for the reconstruction of Hepburn Netball courts. Contractor moved on site in December 2021. Excavation commences 12th January 2022 and will be comeleted by March 2022, Jorior to the Netballi Season.
000989 Glenlyon Recreation Reserve Community Pavillion Redevelop.		121,000	121,000	55,846	2,418	2%	4%		2,418	2%					In Progress and Delayed	4/11/2022	٠	Draft procurement plan focussing on community consultation and the design phase has been prepared and is anticipated to be approved for tendering late January 2022.
000990 Trentham Recreation Reserve Pavillion - detailed design	-	113,734	113,734	52,493	20,830	18%	40%	27,365	48,195	42%	-				Completed	N/A	•	Completed.
001081 Pool Building Renewal Works Program	55,000		55,000	27,500	1,050	2%	4%	30,259	31,309	57%			-		In Progress and On Track	1/06/2022	•	Costings received with painting works scheduled to be completed at Daylesford Pool prior to the pool opening season 2021 with the replacement of the partition and asbestos removal works to be completed following the pool season in March 2022.

								toment of			re Council as at 31 De	comber	2024					
Project Project Name Number	Original Budget	Budget	Forecast Budget 2021/22 Expendit	YTD Forecast Budget	YTD Actual	% of Annual Budget Spent		Commit- ments	YTD Actual +	% Spent YTD Incl Comm	Original Budget	Carry Forward I	Forecast Budget	YTD Actual	Project Status (select from drop down list)	Expected Completion Date	Project Tracking Green = 1 Orange = 2 Red = 3	Progress Comments
001086 Clunes Recreation Reserve Netball Pavilion Redevelopment	12,000		12,000	6,000		0%	0%			0%					In Progress and Delayed	4/11/2022	•	Review of scope and project delivery workplan in January 2022. It is anticipated that project will be completed by November 2022.
001088 Glenlyon Pavilion Redevelopment Project	24,000		24,000	12,000		0%	0%			0%					In Progress and Delayed	30/06/2022	•	Draft procurement plan focussing on community consultation and the design phase has been presered and is anticipated to be accored for tendering late January 2022. Request for quote for the construction of the cricket nets awarded to ASTE with works anticipated
001089 Newlyn Cricket Net Construction	240,000	-	240,000	120,000	3,800	2%	3%	-	3,800	2%	-		-	•	In Progress and On Track	1/06/2022	•	be undertaken in March 2022 with works to be completed within the Local Roads and Community Infrastructure funding requirements.
001090 Newlyn Recreation Reserve Playground Upgrade Planning	10,800		10,800	5,400		0%	0%			0%	-				Not Yet Started and Delayed	N/A	•	Officer recommendation to cancel project through the mid year budget review due to the required review of a scope change to the project.
001091 Reserve and Open Space Furniture Renewal and Expansion Progr	51,600		51,600	25,800	4,571	9%	18%	27,132	31,703	61%		-			In Progress and On Track	28/04/2022	•	Furniture procured, contractor engaged to install in conjunction with Calambeen Park Public Amer and Footpath project.
01092 Recreation Facility Accessible Carpark and Pathways	24,000		24,000	12,000		0%	0%			0%	-				Not Yet Due to Start	N/A	•	Project recommended to be cancelled as part of the mid-year review as project 000896 exists to complete planning of Reserves Entry program.
001094 Recreation Lighting Strategy	30,000		30,000	15,000		0%	0%			0%	-				In Progress and On Track	1/06/2022	•	Scope for strategy being finalised and request for quote documentation being prepared.
001095 Active Recreation Centre (ARC) Masterplan Implementation	22,000		22,000	11,000		0%	0%			0%					Not Yet Started and Delayed	4/11/2022	•	Project planning and scoping in January 2022. Project delivery to be undertaken in February to November 2022.
Fotal Economic Development and Recreation	1,579,023	1,277,317	2,856,340	1,380,700	570,226	20%	41%	2,393,994	2,964,220	104%	1,856,089	26,560	1,882,649					
TOTAL COMMUNITY AND DEVELOPMENT	1,579,023	1,528,498	3,107,521	1,496,630	570,226	18%	38%	2,449,544	3,019,770	97%	1,856,089	188,688	2,044,777	<u> </u>				
DRGANISATIONAL SERVICES	-			-														
	200.000	142.952	342.952	171.476	237.314	69%	138%	51.039	288.353	84%	500.000		500.000					Construction tender awarded at December Council Meeting. Final construction documentation be prepared prior to possession of site by contractor.
000497 Trentham Community Hub Design & Construct												•			In Progress and On Track	31/05/2023		prepared prior to possession of site by contractor.
Fotal Director Organisational Services	200,000	142,952	342,952	171,476	237,314	69%	138%	51,039	288,353		500,000	•	500,000					Not yet commenced. Expenditure scheduled to occur late in the financial year to ensure new asse
100423 Library Collection and Technology Renewal	60,000	•	60,000	30,000	9,186	15%	31%		9,186	15%	-		•	•	Not Yet Due to Start	TBC	•	are available for the new Daylesford Library. Equipment purchased and originally held pending Daylesford Library move to the Hepburn Hub at
000784 Library Equipment	-			•		0%	0%	17,535	17,535						In Progress and Delayed	N/A	•	Rex. Further planning being undetaken as likely to remain at current site, however expenditure wil now be reviewed given decision at the Hepburn Hub at the Rex.
Fotal Customer Experience	60,000		60,000	30,000	9,186	15%	31%	17,535	26,721	45%	··			<u> </u>				
000557 IT Hardware / Technology Renewal Program	345,750	283,591	629,341	314,670	270,431	43%	86%	10,191	280,622	45%			-		In Progress and On Track	30/06/2022	•	Annual renewal program for ICT assets, ongoing throughout the year. Spend on target for this poin time, and will be further reviewed in early 2022 to gauge progress, and requirements to meet spen to avoid further carry over into 22/23.
000926 Software Upgrades		150,367	150,367	69,400	68,428	46%	99%	63,972	132,400	88%			•	•	In Progress and On Track	30/06/2022	•	Carry over budget for software upgrades from 2021 being used for TechOne development. Will discuss with Finance tranferring balance as such.
000979 Hepburn Hub Coworking Space		147,500	147,500	68,077	-	0%	0%			0%		17,500	17,500		Not Yet Due to Start	N/A	•	Due to canellation of Rex project, this project needs to be rescoped. Internal working group are working on a mobile digital hub concept. DJPR have advised that any rescope will need to be accrowed by Minister and funds must be extended by June 30.
001077 Server Equipment Replacement	264,000		264,000	132,000		0%	0%			0%					In Progress and On Track	30/06/2022	•	Request for quote drawn up and pushed out to vendors on the Produrement Australia and Muncip Association of Victoria Panels. End dates is Jan 10th for submission and will be reviewed ther we of Jan 10th also. Evaluaton panel made up of Chris Whyte, Matt Shaw and Simon Menne (Deliver given sum is over \$50k but under required tender limit. Project will be completed by end of June.
001078 Software Development (Non Technology One)	132,500		132,500	66,250	2,094	2%	3%		2,094	2%					In Progress and On Track	30/06/2022	•	preir sam is over sook out under required ender mint. Project will be completed by end of suite. Project not started, will commence in January 2022.
001079 Technology One Development	100,000		100,000	50,000	92,396	92%	185%	34,322	126,718	127%					In Progress and On Track	30/06/2022	•	Overbudget due to contract changes and negotiations early in 21/22 year. Part of this was charged project. Will review in Q3 and see where shortfall can be transferred from.
Total ICT	842,250	581,458	1,423,708	700,398	441,660	31%	63%	108,485	550,145	39%		17,500	17,500					
TOTAL ORGANISATIONAL SERVICES	4 400 050	704 440	4 000 000	004 074	C00 450	38%	76%	477.050	005 040	47%		47.500	517,500					
INFRASTRUCTURE AND DELIVERY	1,102,250	724,410	1,826,660	901,874	688,159	30%	76%	177,059	865,218	47.70	500,000	17,500	517,500	· · ·				
																		Project and required budget to be reviewed in the first quarter of 2022.
000551 Hepburn Hub at the Rex		4,254,437	4,254,437	1,963,586	285,275	7%	15%		285,275	7%	-			(698)	Not Yet Started and Delayed	N/A	•	A tender to construct the Hammon Park Trailhead has been advertised with a closing date of 20
001093 Hammon Park Trail Head	750,000		750,000	375,000	5,445	1%	1%	4,920	10,365	1%	2,100,000		2,100,000	•	In Progress and On Track	1/07/2023	•	January 2022. Award of the contract is scheduled for February 2022. This project is on track pendi successful tender response. Proposed for defering in mid year review, result TBC. If delivery confirmed, to take place in Q3 and
001103 Town Signage Renewal Program	24,000		24,000	12,000		0%	0%			0%	-			•	Not Yet Due to Start	TBC	•	Q4.
Total Director Infrastructure and Delivery	774,000	4,254,437	5,028,437	2,350,586	290,720	6%	12%	4,920	295,640	6%	2,100,000		2,100,000	(698)				
Building Improvements 000662 Daylesford Town Hall Community Hub		100,000	100,000	46,154	1,052	1%	2%		1,052	1%					In Progress and On Track	30/06/2022	•	Assessment of roof and parapet completed with second opinion to be sought. Preliminary estimate sought is up to \$100k.
000853 Hammon Park toilet upgrade		176,834	176,834	81,616	13,260	7%	16%	49,340	62,599	35%					Not Yet Due to Start	TBC	•	Tenders have closed and are under evaluation. Due to be considered by Council at the February 2022 meeting
Total Major Projects		276,834	276,834	127,770	14,312	5%	11%	49,340	63,652	23%								
Bridges		270,034	2/0,034		.4,312	U /0	. 1 /0		03,002	2.3 /0								F
000753 Bridge Renewal - Wheelers Bridge		120,024	120,024	55,396	80,715	67%	146%	18,535	99,250	83%	-				In Progress and On Track	31/01/2022	٠	Final design drawings delivered, internal review underway.
001035 Bridge Renewal - Telegraph Road Bridge		252,500	252,500	116,538	203,427	81%	175%		203,427	81%	-	126,250	126,250		In Progress and On Track	25/02/2022	•	Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 reseal program to fully expense the grant funding. Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete as part of the 21/22 Bridge works are complete. A final seal will be brought forward and completed as part of the 21/22 Bridge works are complete as part of the 21/22 Bridge works are c

Name Provide		Hepburn Shire Council Statement of Capital Works as at 31 December 2021																		
	Project Number	Project Name	Original Budget	Forward	Forecast Budget	Forecast		Budget	% of YTD	Commit- ments	YTD Actual +	% Spent YTD Incl	Original	Carry Forward	Forecast			Completion	Tracking Green = 1 Orange = 2	Progress Comments
Image: Properties of the second	001055	Bridge Renewal - James La - Tylden	100,000					0%	0%		22 Expenditur	re		2021/22	Income .		In Progress and On Track	30/06/2022		Contract has been awarded. Project is managed by Macedon ranges Shire Council with co contribution from Hepburn. Construction expect before May 2022
Nature	001056		500.000		500.000	250.000		0%	0%			0%						30/06/2022		Detailed design to be completed in December 2021. Aim to award at Feb 2022 Council meeting and construct this financial year.
Percent Per																	······			
Normal And Angelow Normal And Angelow Normal And Angelow Normal Angelow	000821			22,957	22,957	10,596	6,732	29%	64%	2,378	9,110	40%					Completed	30/11/2021	•	Completed.
Normal And Angelow Normal And Angelow Normal And Angelow Normal Angelow		Drainage																		
Display Disp	000651		60,000	21,244	81,244	40,622		0%	0%	6,818	6,818	8%	-				In Progress and On Track	30/06/2022	•	Drainage works package to be tendered in January 2022
Main Main<	001038	Kerb & Channel - Pearman St Creswick		273,430	273,430	126,198	1,126	0%	1%	(271)	855	0%					In Progress and On Track	30/04/2022	•	Contract to be awarded in Febuary 2022 Ordinary Council meeting with construction expected in Feb/March 2022.
1010 1010 1010 1010 101 101 10 1 <	001057	Central Springs Rd - Daylesford	60,000		60,000	30,000		0%	0%			0%					In Progress and On Track	30/04/2022	•	Project is out for quotation. Anticipate award in Jan/Feb 2022.
111 1	001058	Drainage Easement - East & Fraser Street Daylesford	150,000		150,000	75,000		0%	0%	1,200	1,200	1%					In Progress and On Track	30/06/2022	•	Proposal to direction drill the easement should be feasible within project budget. Project is currently being surveyed and a construction scope will be tendered in early 2022.
111 1		Footpaths and Cycleways																		
Main Approximates Approximate	000112		504,053	86,864	590,917	295,458	353,700	60%	120%	116,460	470,161	80%					In Progress and On Track	30/04/2022	٠	
Hands Hands <t< td=""><td>001023</td><td>Doug Lindsay Reserve - Security Lighting & Shared Pathway</td><td></td><td>271,122</td><td>271,122</td><td>125,133</td><td>185,034</td><td>68%</td><td>148%</td><td>30,931</td><td>215,964</td><td>80%</td><td>-</td><td></td><td>-</td><td></td><td>In Progress and On Track</td><td>31/01/2022</td><td>•</td><td></td></t<>	001023	Doug Lindsay Reserve - Security Lighting & Shared Pathway		271,122	271,122	125,133	185,034	68%	148%	30,931	215,964	80%	-		-		In Progress and On Track	31/01/2022	•	
And with a domining or any or an		Land Improvements																		
And the second system of the second syst	000984	Lake Jubilee Path Construction and improvements		59,334	59,334	27,385	8,691	15%	32%	26,470	35,161	59%	-				In Progress and Delayed	28/02/2022	•	Construction delayed due to weather. Constructon to begin in December 2021 and finalised early 2022.
Genes inclusioner formands manage from the series of th		Other Infrastructure																		This is an overarching line item, with specific projects spread throughout the report.
Open Max discription from design springend regrisphice design springend	001020	Local Roads and Community Infrastructure Grant				•		0%	0%		•		•			536,410	In Progress and On Track	N/A	•	
Processor	001101	Hepburn Mineral Spring Reserve Steps and Retaining Wall Refu	18,000		18,000	9,000		0%	0%	•		0%			-		In Progress and On Track	30/02/2022	•	
Parts. year	001102	Mineral Springs Priority Projects 2021-22	120,000	39,100	159,100	79,550		0%	0%			0%				-	In Progress and On Track	30/06/2022	٠	HMSR drainage and pathway repairs - Project scoped and works to be completed with the Park Avenue ashplait overlay. MMSR lighting repair and audit - 90% of lights repaired with new power sourcing required for Locarno spring works underway. Lake Daylesbrdt Weed Management - Currently scoping and seeking quotes works to follow on from
Allowa		Parks, Open Space and Streetscapes																		
Model Low Addet Low Addet <thlow addet<="" th=""> <thlow addet<="" th=""></thlow></thlow>	000775	Jubilee Lake Remedial Works		44,750	44,750	20,654	2,680	6%	13%	68,605	71,284	159%					In Progress and On Track	28/02/2022	•	Willow removal and native vegetation planting completed. Dam inspection contractor engaged with onsite works to begin December 2021.
One of Andrain Machadowert 1 2.83 2.84 1.94 9.8 9.20 7.01 9.1 9.10 <t< td=""><td>000983</td><td>Lake Jubilee Furniture renewal</td><td></td><td>6,027</td><td>6,027</td><td>2,782</td><td>2,680</td><td>44%</td><td>96%</td><td>7,755</td><td>10,435</td><td>173%</td><td></td><td></td><td></td><td></td><td>In Progress and On Track</td><td>28/02/2022</td><td>•</td><td>Community consultation ongoing. Furniture will be installed early 2022.</td></t<>	000983	Lake Jubilee Furniture renewal		6,027	6,027	2,782	2,680	44%	96%	7,755	10,435	173%					In Progress and On Track	28/02/2022	•	Community consultation ongoing. Furniture will be installed early 2022.
ONC Lab Cayletic Argebraice Wricks A A B	000985	Creswick Fountain Refurbishment	-	32,834	32,834	15,154	5,906	18%	39%	2,030	7,936	24%					Not Yet Started and Delayed	TBC	•	Following an audit undertaken by a Heritage Building Structural Specialist, initial estimates indicate that significantly more budget will be required to complete works. Further investigative work will continue to validate the extra costs expected given the structural issues with the fountain.
00000 Consist storman Consist st	000986	Lake Daylesford Amphitheatre Works	24,000		24,000	12,000		0%	0%	-		0%	-				In Progress and On Track	30/03/2022	•	Scope being finalised expected to go to RFQ for design and construct in early 2022.
OUTS Wombal Hill Bolanic Gardens - bay Biasin and Riverse Tooky Biasing Riverse	000994	Creswick Information Centre Irrigation and Turf		26,127	26,127	12,059	20,369	78%	169%		20,369	78%					Completed	N/A	•	Completed.
01/17 Wonder Hill Staturic Gardners - Statingy and Pathway 4.000 0.000	001073	Wombat Hill Botanic Gardens - Day Basin and Pioneer Tower Ga	242,000		242,000	121,000	5,962	2%	5%	87,860	93,822	39%	700,000		700,000		In Progress and On Track	30/11/2022	•	Procurement for design component. Contract will be signed in December 2021 and design will be finalised end of March 2022. Construction completed in 30 Nov 2022.
01/10 Windset Hill Bodanic Gardens - Conservatory Glass House 61.00 9.000	001074	Wombat Hill Botanic Gardens - Stairway and Pathway	42,000		42,000	21,000	6,686	16%	32%		6,686	16%					In Progress and On Track	28/02/2022	•	Construction ongoing anticipated for completion in February 2022.
0017 Vonbat Hill Editatic Gardems - Amenifies Upgrade 120.00 0.00	001075	Wombat Hill Botanic Gardens - Conservatory Glass House	96,000		96,000	48,000	11,657	12%	24%	53,244	64,901	68%					In Progress and On Track	29/04/2022		Glass replacement works have been procured and are set to commence immediately post the begonia season in April 2022.
01086 0Lues Streetscape Planning 50.000 - 0.000 2.000 4.571 9% 4.571 9% - 5.7 - 1 Note that based and bas	001076	Wombat Hill Botanic Gardens - Amenities Upgrade	120,000		120,000	60,000		0%	0%			0%					In Progress and On Track	28/10/2022		Procurement for design work currently underway. Design expected to be finalised in mid 2022 with construction to follow.
And and a specific diamond of the specific diam							4,571				4,571		-				-			RFQ went to market in September, however submissions received were well over budget. Scope is being reviewed to look at repackaging.
Number of the participant of the partited of the partited of the participant of the participant of the p								9%	19%	3 500									_	RFQ went to market in September, however submissions received were well over budget. Scope is
Application								578 010	.370				-	•		•			_	
00109 Vater Foundain - Trentham 15.00 - 15.00 - 15.00 - 15.00 - 15.00 - In Progress and On Track 30/32/022 • In Progress and On Track 3													-							Project underway, location scoped onsie with plumber, fountain products investigated.
Note: Not: No:	001099	Water Fountain - Trentham	15,000		15,000	7,500	2,216	15%	30%	4,530	6,746	45%		•	•		In Progress and On Track	30/03/2022	•	
00010 Road Reseals Program 1,052,459 • 1,052,459 528,230 • 0% 0% 577,273 577,273 55% 1,225,419 • 1,225,4100 • 1,225,4100 • 1,225,4100 • 1,225,4100 • 1,225,4100 • 1,225,4100 • 1,225,4100	001085		162,000	-	162,000	81,000	8,126	5%	10%	9,240	17,366	11%					In Progress and On Track	30/03/2022	•	Detailed design review in final stages of completion prior to going out to tender early in 2022.
000100 Road Reseals Program		Roads																		This is year 4 of a 5 year contract with Primal. Roads have been inspected and propose to complete
	000100	Road Reseals Program	1,052,459		1,052,459	526,230		0%	0%	577,273	577,273	55%	1,235,419		1,235,419		In Progress and On Track	31/03/2022	•	the reseal program in Jan/Feb 2022
000102 Road Reseal Preparation · · 9.521 72 0% 1% 129.548 129.620 · 1.039.000 · 1.039.000 · 1.09.000 · 1.010 Compiled in early Jan 2022.	000102	Road Reseal Preparation		-		9,521	72	0%	1%	129,548	129,620		1,039,000		1,039,000		In Progress and On Track	31/01/2022	٠	Reseal prep contracted awarded and expected to constructed in December 2021. Final works to be compiled in early Jan 2022.

	Hepburn Shire Council Statement of Capital Works as at 31 December 2021																		
Project Number	Project Name	Original Budget	Carry Forward Budget	Forecast Budget 2021/22 Expenditu	YTD Forecast Budget	YTD Actual	% of Annual Budget Spent		Commit- ments	YTD Actual +	% Spent YTD Incl Comm	Original Budget	Carry	Forecast Budget	YTD Actual	Project Status (select from drop down list)	Expected Completion Date	Project Tracking Green = 1 Orange = 2 Red = 3	Progress Comments
000103	Gravel Road Resheet Program	570,000		570,000	294,521	477,699	84%	162%	8,750	486,449	85%					Completed	23/12/2021	•	Gravel Road Resheet works were finalised in late December 2021.
000411	Road Reconstruction Program	499,862		499,862	259,452		0%	0%			0%	968,830		968,830		In Progress and On Track	30/06/2022	•	Holding account for R2R income no specific project associated with this line item
000463	Road Safety Improvements	36,000		36,000	18,000	19,913	55%	111%		19,913	55%					Completed	31/12/2021	•	Guardrail installation on Hepburn Newstead road complete in December 2021.
000701	Road Reconstruct - Forward Design Program	110,000	19,200	129,200	64,600	20,633	16%	32%	82,673	103,305	80%					In Progress and On Track	30/06/2022	•	All designs for the 21/22 program are actioned. Remaining budgets will be spent on survey and design of proposed projects for the 22/23 program.
001028	Road Rehab - Creswick-Lawrence Road						0%	0%					433,915	433,915	398,906	Completed	30/04/2021	•	Completed.
001029	Road Rehab - Asphalt Overlays		80,000	80,000	36,923		0%	0%	80,000	80,000	100%					In Progress and On Track	30/03/2022	•	Contract has been awarded for Park Avenue, Hepburn and is expected to commence construction in Feburary 2022.
001030	Road Rehab - Orford St, Daylesford		178,582	178,582	82,422	176,613	99%	214%	15,120	191,733	107%					Completed	31/12/2021	•	Works completed.
001032	Road Rehab - Clunes-Mt Cameron Rd		25,380	25,380	11,714		0%	0%	2,800	2,800	11%					In Progress and On Track	30/06/2022	•	Future year program, aiming to have detailed designs by end of financial year
001045	Glengower/Cotswald Rd Intersection		141,870	141,870	65,478	226	0%	0%	4,417	4,643	3%		37,500	37,500		In Progress and On Track	30/03/2022	•	Contract awarded, expected to commence construction in Feb 2022.
001048	Daylesford-Smeaton Road		499,862	499,862	230,706	406,854	81%	176%	87,840	494,694	99%		249,931	249,931		Completed	30/09/2021	•	Road reconstruction complete. A final seal will be brought forward and completed as part of the 21/22 reseat program to fully expense the grant funding.
001070	Lone Hand Rd	585,900		585,900	292,950	6,500	1%	2%	22,970	29,470	5%					In Progress and On Track	30/04/2022		This project will be constructed by the in house works team in Feb/March 2022.
001071	Railway Pde	222,930		222,930	111,465		0%	0%			0%					In Progress and On Track	30/04/2022		Final detailed design expected in December 2021. Aim to award contract in Feb 2022 for construction this financial year.
Total O	perations	5,484,204	2,389,507	7,873,711	3,879,914	2,232,532	28%	58%	1,498,123	3,730,655	47%	3,943,249	897.596	4,840,845	935,316				
	Buildings					-,,			.,,,	.,,			,	.,					
000975	Creswick Mechanics Institute Building upgrades		(12,490)	(12,490)	(5,765)	5,191	-42%	-90%		5,191	-42%				-	In Progress and On Track	30/06/2022	٠	Architects due to inspect before Christmas. Design Package 1 - Remediating stomwater issues and some vegetation to be delivered January 2022; Design Package 2 - Structural and fabric repairs to tolow. The founding material will require a period to dry and building settle once stomwater is rectified. Structural and fabric repair works can progress once this is complete.
000977	Stage One Public Toilet Additions		194,640	194,640	89,834	6,055	3%	7%		6,055	3%					In Progress and Delayed	TBC	•	Procurement methodology in review after serveal unsuccessful tender processes. Individual sites to be tendered early 2022.
001072	Bullarto Station Project	400,000		400,000	200,000	54,043	14%	27%	32,880	86,923	22%	550,000		550,000		In Progress and On Track	31/07/2022	•	Construction contract awarded at the December meeting, works to begin early 2022.
001082	Creswick Town Hall	400,000		400,000	200,000	20,641	5%	10%	26,650	47,291	12%	500,000		500,000		In Progress and On Track	31/12/2022	•	Schematic issue for design finalised. Completed Heritage impact Statement due 10-12-2021, with Architect lodging application with HV shortly after. Procurement and remaining approvals to be achieved early 2022 with the intention to start works early April 2022.
	Building Improvements																		Replaced AC at Daylesford depot. Got quotes to replace roofing at Daylesford Kindergarten, planning
000287	Building and Structures Renewal Program	176,500	274,244	450,744	225,372	29,010	6%	13%	41,368	70,378	16%					In Progress and On Track	30/06/2022	•	to complete in December. Electricians engaged to repair lighting conductor on 'flèche' 14-12-2021. Contractor engaged to
000729	Lee Medlyn - Building condition upgrade					136	0%	0%		136						In Progress and On Track	31/12/2022	•	remove old literature from attic space above Bottle Museum foyer 13-12-2021. Geotech has assessed footings on NE comer with Structural report due. Procurement methodology in review after served unsuccessful tender processes. Individual sites to
000731	Clunes Victoria Park Toilets		113,972	113,972	52,602	6,055	5%	12%	400	6,455	6%		•	•		In Progress and Delayed	TBC	•	Posture in the sty 2022. Procurement methodology in review after serveal unsuccessful tender processes. Individual sites to
000737	Lee Medlyn Toilet Replacement		138,371	138,371	63,864	6,055	4%	9%	6,400	12,455	9%		•			In Progress and Delayed	TBC	•	be tendered early 2022.
000739	Quarry St Reserve Shelter & Toilet		215,389	215,389	99,410	8,035	4%	8%	14,765	22,799	11%		•			In Progress and Delayed	TBC	•	Procurement methodology in review after serveal unsuccessful tender processes. Individual sites to be tendered early 2022.
000740	Glenlyon Public Toilets		73,968	73,968	34,139	8,860	12%	26%	7,940	16,799	23%		•			In Progress and Delayed	TBC	•	Procurement methodology in review after serveal unsuccessful tender processes. Individual sites to be tendered early 2022.
000823	Pavilion Cafe floor Repairs	30,000		30,000	15,000		0%	0%	8,950	8,950	30%					In Progress and Delayed	30/06/2022	•	Works methodology for repairs being developed
000825	Vic Park toilet (Netball/Table Tennis)		141,787	141,787	65,440	6,055	4%	9%	6,800	12,855	9%					In Progress and Delayed	TBC	٠	Procurement methodology in review after serveal unsuccessful tender processes. Individual sites to be tendered early 2022.
000850	Clunes Town Hall Renovation		338,515	338,515	156,238	18,189	5%	12%	492	18,681	6%					In Progress and On Track	31/12/2022	٠	Structural Engineer has completed report for inpection of learning chimney, subfloors and roof frame at southern end of building. Procurement for design package underway.
000948	Creswick Transfer Station - Refurbishment Works						0%	0%	29,800	29,800						Not Yet Started and Delayed	N/A	•	Budget not allocated. PO being cancelled.
000950	Creswick Mechanics Institute - Condition Survey	70,000		70,000	35,000	-	0%	0%	5,700	5,700	8%				-	In Progress and On Track	30/06/2022	•	Architects due to inspect before Christmas. Design Package 1 - Remediating stormwater issues and some vegetation to be delwered January 2022; Design Package 2 - Structural and fabric repairs to follow. The founding material will require a period to dry and building settle once stormwater is rectified. Structural and fabric repair works can progress once this is complete.
000000	Land Improvements	262.200	or r	297.745	148.872	00.00-	23%	1000	23.610	92.433	9.01						20/00/2020		Clean Up Plan finalised and submitted to EPA in October, EMP required has been procured by
000963	Glenlyon Rec Res Land Remediation	262,200	35,545	297,745	148,872	68,823	23%	46%	23,610	92,433	31%					In Progress and On Track	30/06/2022		Daylesford Field and Game and will be submitted to EPA 20 December 2020. Further work implementing CUP has begun.
000991	Other Infrastructure Transfer Station Infrastructure Upgrades						0%	0%	8,018	8,018						Not Yet Started and Delayed	30/09/2022	•	Awaiting minister decision on allocation of transfer station upgrade grand funding.
	Building Efficiency Upgrades	50,000		50,000	25,000	50	0%	0%		50	0%					In Progress and On Track	30/06/2022	•	Sustainability & Facilities team working together on a list of priority buildings eligible for Vic Gov grant funding in early 2022.
	Transfer Station Upgrades 2021-22	169,200		169,200	84,600		0%	0%			0%					In Progress and On Track	30/06/2022	•	Upgrading waste oil collection at Daylesford Transfer station being planned. Seeking quotes on toilet blocks for Trentham and Creswick transfer station. Seeking quotes on hard stands for Creswick
	Plant and Machinery																		Transfer Station.
	·											•							-

	Hepburn Shire Council Statement of Capital Works as at 31 December 2021																	
Project Project Name Number	Original Budget	Budget	Forecast Budget	YTD Forecast Budget	YTD Actual	% of Annual Budget Spent	% of YTD Budget Spent		YTD Actual + Commit. /22 Expenditu	% Spent YTD Incl Comm	Original Budget	Carry Forward Budget 2021/22	Forecast Budget	YTD Actual	Project Status (select from drop down list)	Expected Completion Date	Project Tracking Green = 1 Orange = 2 Red = 3	Progress Comments
000131 Vehicle and Plant Replacement	860,000	750,708	1,610,708	805,354	317,919	20%	39%	443,573	761,493		140,000	151,225	291,225	39,729	In Progress and On Track	30/06/2022	•	Multiple vehicles purchased in November. Auditing of fleet ongoing.
000599 National Flagship Bioenergy Facility		222,380	222,380	102,637	28,755	13%	28%	110,948	139,703	63%					In Progress and On Track	30/09/2022	•	Chunes FOGD trial is continuing without issue Pending outcome of Sustainable Hepburn Strategy, expect Clunes FOGD service may need to extend to meet rollout of FOGD shire wide. There is some budget for this. Will assess during Sustainable Hepburn community engagement.
Recreational, Leisure and Community Facilities																		
001084 Lee Medlyn Bottle Museum	220,000		220,000	110,000	15,429	7%	14%	1,510	16,939	8%					In Progress and On Track	31/12/2022	•	Electricians engaged to repair lighting conductor on fleche' 14-12-2021. Contractor engaged to remove oid literature from attic space above Bottle Museum foyer 13-12-2021. Geotech has assessed foolings on NE corner with Structural report due.
Total Waste, Facilities and Community Safety	2,637,900	2,487,029	5,124,929	2,507,598	599,626	12%	24%	781,330	1,380,956	27%	1,190,000	151,225	1,341,225	39,729				
TOTAL INFRASTRUCTURE AND DELIVERY	8,896,104	9,407,807	18,303,911	8,865,868	3,137,190	17%	35%	2,333,712	5,470,903	30%	7,233,249	1,048,821	8,282,070	974,347				
TOTAL CAPITAL WORKS	11,652,377	11,660,715	23,313,092	11,301,871	4,395,576	19%	39%	4,960,315	9,355,891	40%	9,589,338	1,255,009	10,844,347	974,347				
Represented by: New assit excendure Asset renewal expendiure Asset uourade/excendure Total capital works expenditure TOTAL CAPITAL WORKS (LESS HEPBURN HUB AT THE REX)	1.229.000 7.804,254 2.619.123 11,652,377	5.066.660 5,450,873 1.143.182 11,660,715 7,691,553		2.958.457 6,504,727 1.838.688 11,301,871 9,338,285	628.932 3,081,432 685.213 4,395,576 4,395,576	10% 23% 18% 19%	21% 47% 37% 39%	255.571 2,414,170 2,290,575 4,960,315 4,960,315		41% 79% 40%	2,600,000 3,883,249 3,106,089 9,589,338 9,589,338	1	2,627,500 4,911,130 3,305,717 10,844,347 10,844,347	535.712 438.635 974,347 974,347				

Project Status	Hex (Colour)	Project Tracking
Completed	#C9E7A7	1
Not Yet Due to Start	#BFBFBF	2
In Progress and On Track	#FFFECE	3
In Progress and Delayed	#FFD966	
Not Yet Started and Delayed	#F35415	