

## 2019 Gravel Re-sheet Program

Council has completed its annual gravel re-sheet program of 14 kms of Council's gravel road network as per the schedule below. Work included the laying of new gravel, the re-establishment of drainage and culvert cleaning.

Road Name	Location	Road length in meters	Commencement	Status
SHARPES LANE	Wheatsheaf	3750	November 2019	Completed
WALLABY ROAD	Wheatsheaf	1300	November 2019	Completed
HOBBLES ROAD	Wheatsheaf	850	November 2019	Completed
RAILWAY AVENUE	Newlyn	1500	December 2019	Completed
LANGDONS HILL ROAD	Newlyn	1100	December 2019	Completed
CARMODY DRIVE	Creswick North	700	December 2019	Completed
OLD BALLARAT ROAD (CLUNES)	Mount Beckworth	4300	December 2019	Completed

## Annual Grading Program

Council's annual grading program has commenced as per the schedule below. Works include the reformation of several existing roads including drainage re-establishment. The following roads are listed to be completed over the next 8 weeks and the commencement dates are based on normal weather conditions. The Daylesford crew are currently in Glenlyon and will be moving to Wheatsheaf in the coming weeks.

### East Side of Shire

Road Name	Location	Commencement	Status
TORIS RD	Glenlyon	December 2019	Completed
COLIBAN RD	Trentham	December 2019	Scheduled
NOWLAND TK 260m	Eganstown	December 2019	Completed
WOMBAT HILL SCENIC DR	Daylesford	December 2019	Scheduled
CROWLEYS LA	Glenlyon	December 2019	Completed
ALLENS RD	Coomoora	December 2019	Completed
GIACOMETTIS LA	Coomoora	December 2019	Completed
LIGHTWOOD DR	Wheatsheaf	December 2019	Completed
HOATHS RD	Musk Vale	January 2020	Scheduled
TREWEEKS RD	Blampied	January 2020	Scheduled
WHITEGUM DR	Wheatsheaf	January 2020	Completed
GRIFFITHS LA	Wheatsheaf	January 2020	Scheduled
GAYS RD	Wheatsheaf	January 2020	Scheduled
KANGAROO DR	Wheatsheaf	January 2020	Scheduled
PARADISE VALLEY RD	Trentham	January 2020	scheduled
BAWDENS RD	Trentham East	January 2020	scheduled

## West Side of Shire

Road Name	Location	Commencement	Status
GRAHAM RD	Broomfield	November 2019	Completed
ULLINA KOOROCHEANG RD	Kooroocheang	November 2019	Completed
LAWRENCE GLENOWER RD	Ullina	November 2019	Scheduled
CARMODY DR	Creswick North	December 2019	Scheduled
OLD BALLARAT RD	Clunes	December 2019	Completed
NOLANS RD	Clunes	December 2019	Scheduled
McKENZIES RD	Clunes	December 2019	Scheduled
McLENNANS RD	Clunes	December 2019	Scheduled
ALBERT ST	Clunes	January 2019	Scheduled
ISLAND ST	Clunes	January 2019	Scheduled
CREEK PDE	Clunes	January 2019	Scheduled
CEMETERY RD	Clunes	January 2019	Scheduled
BLACK SWAMP RD	Clunes	January 2019	Scheduled
OLD BALLARAT RD	Mount Beckworth	February 2020	Scheduled
LEES RD	Mount Beckworth	February 2020	Scheduled
COUTTS RD	Mount Beckworth	February 2020	Scheduled
KIERCES RD	Mount Beckworth	February 2020	Scheduled
LORD CLYDE RD	Ullina	February 2020	Scheduled
ROBINSON RD	Kooroocheang	February 2020	Scheduled
WILLIAMS RD	Kooroocheang	March 2020	Scheduled
CEMETERY RD	Smeaton	March 2020	Scheduled
SPITTLE RD	Creswick North	March 2020	Scheduled
LIDDICOAT RD	Creswick North	March 2020	Scheduled
SMOKEYTOWN RD	Springmount	March 2020	Scheduled
CASSELS LA	Creswick	March 2020	Scheduled
ST GEORGES LAKE RD	Creswick	March 2020	Scheduled
WHITES RD	Campbelltown	March 2020	Scheduled
GEDDES RD	Creswick North	March 2020	Scheduled